

DEPARTMENT OF PHYSICS
UNIVERSITY OF PUNE

Ref. No./Quot./PHY/ DSTPURSE/ALK/21Date 26/7/2014.Name of the Administration
Branch/Department:

Quotations are invited for the supply of following goods/carrying out the work, so as to reach this office on or before

1/8/2014.

Sr. No.	Description of Material/Item/work	Approximate Quantity	Rate Per unit	Amount (Rs.)	Remarks
---------	-----------------------------------	----------------------	---------------	--------------	---------

Datacenter
facility
as per enclosure

1. Octroi Exemption Certificate will be issue for the goods supplied from the places outside Pune Municipal Corporation Limits.
2. Excise duty, Custom duty Exemption Certificate will be issued if applicable.

Note : For other terms and conditions see overleaf.

Head, Department of Physics
Administrative Branch
University of Pune
Pune - 411 007.

Signature
(Supplier)
(With Stamp)

**Department of Physics
University of Pune**

अ. क्र.	वस्तूचे वर्णन	संख्या
01	<p>UPS:</p> <p>20kVA True Online UPS system with IGBT based rectifier; with isolation transformer, 3-phase I/P 1-phase O/P; LCD Display;</p> <p>MODBUS connectivity Communication board and SNMP Card</p> <p>Batteries:</p> <p>12V-42AH SMF batteries ROCKET / QUANTA</p> <p>MS Rack for installing the batteries</p> <p>Battery Interlinks with multi-strand copper wire and Copper lugs</p>	<p>2</p> <p>2</p> <p>60</p> <p>2</p> <p>120</p>
02	<p>Precision AC Unit with Scroll Compressor 20KW cooling capacity</p> <p>Floor Mounted, Bottom discharge Air Cooled Precision Air conditioners (Actual Sensible Capacity at return air temperature of 27 deg C DB & 40% RH and Outdoor Ambient Condition @37 Deg C with Refrigerant Gas) & should work at part load (From 20% to 100%) with Variable Capacity compressor.</p> <p>The Indoor unit shall comprise of Scroll Compressor, Evaporator Fan complete with Backward curved type with Belt Driven Motor.</p> <p>The Outdoor Condenser unit shall comprise of Condenser fans & motor, Condenser cooling coil (Copper coil with aluminum fins).</p>	2
03	Cold Aisle Containment for 4 RACKS	01
04	<p>POP Finishing & painting</p> <p>a) United make 600 x 600 Laminated metal tiles</p> <p>b) 12' Props (Pedestals) to hold Floor Tiles to take load of 1000 Kgs/ Sq.m.</p> <p>c) Fire Rated Door</p>	<p>01</p> <p>300 sqft</p> <p>01</p>
05	Rodent Repellent, FAS, Water Leak detection & Related Electrical work	01
06	Diesel generator 82.5 KVA kirloskar / Cummins / Mahindra	01

